

NO.NC/QC/YD/2020-21/W3/F2

Date: 25-03-2021

To,  
The Executive Engineer,  
Yelahanka Division  
Bangalore.

### "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Park at Major Sandeep Unnikrishnan road from Doddaballapura main road junction to dairy circle in Attur ward no 03 of Yelahanka Satellite town sub division

| Item No | Description of work                                                                                                                                                                                                               | Unit | Qty    | Remarks                                                            |
|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|--------|--------------------------------------------------------------------|
| 1       | KSRRB M200-7.1. Clearing grass and removal of rubbish by manual means and stacking outside the periphery of the area cleaned complete as per specifications.                                                                      | Ha   | 0.13   | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 2       | KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods        | Cum  | 235.62 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 3       | KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @ 0.89cum and fine aggregates @ 0.46cum, in foundation          | Cum  | 43.51  | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 4       | KSRRB 5.2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammered dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course          | Cum  | 214.30 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 5       | KSRRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine            | Cum  | 28.51  | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 6       | Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hollow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. | Sqm  | 465.79 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 7       | Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery,   | Sqm  | 184.77 | Work done upto the Billed Quantity and the Quality is Satisfactory |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore



ಶಾಂತಿ ಸುಬ್ಬರಾಜ್  
ಅಧೀನ ಮಂಡಳಿ ಮಂಡಳಿ  
ಶಾಂತಿ ಸುಬ್ಬರಾಜ್-108



NO.NC/QC/YD/2020-21/W3/F2

Date: 25-03-2021

To,  
The Executive Engineer,  
Yelahanka Project Division  
Bangalore.

### "FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to Park at Major Sandeep Unnikrishnan road from Doddaballapura main road junction to dairy circle in Attur ward no 03 of Yelahanka Satellite town sub division

| Item No | Description of work                                                                                                      | Unit | Qty    | No of Samples Tested | Frequency   | Results Standards                |
|---------|--------------------------------------------------------------------------------------------------------------------------|------|--------|----------------------|-------------|----------------------------------|
| 1       | KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and         | Cum  | 43.51  | 2                    | Per 100 cum | Meets Morth V Revision Standards |
| 2       | KSRB 5.2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone | Cum  | 214.30 | 2                    | Per 50 cum  | Meets Morth V Revision Standards |
| 3       | KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and        | Cum  | 28.51  | 4                    | Per 50 cum  | Meets Morth V Revision Standards |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore



ಶ್ರೀಮತಿ ಸಾಧುಬಾಯಿ ಅನಾಪುರಾ  
ಯಂತ್ರ ಸಾಧನ ಸಾಧನ  
೨೨.೦೩.೨೦೨೧